



Ongoing projects

S.No.	Name of the Project	Investment (Rs. Crores)	Capacity (MTPA)
1	Construction of Covered Storage in Port area of size 400X40X17m including necessary drains, road and water supply.	36.38	--
2	Repair and Rehabilitation of ORS jetty in entrance channel of VPT.	21.47	--



Ongoing projects

S.No.	Name of the Project	Investment (Rs. Crores)	Capacity (MTPA)
3	Proposed construction of Cruise-cum-Coastal cargo terminal along with other infrastructure and amenities at Channel Berth area in Outer Harbour of VPT.	96.05	--
4	Electrification of VPT Railway lines 38 TKM.	22.04	--



Ongoing projects

S.No.	Name of the Project	Investment (Rs. Crores)
5	Upgradation of Fire Fighting Facilities of OSTT berth to accommodate vessels of capacity 1,00,000 DWT and above (Cape size vessels) as per OISD 156 guidelines.	32.05
6	Mechanisation of WQ-7&8 Berth through PPP mode on DBFOT basis.	288.47



Ongoing projects

S.No.	Name of the Project	Investment (Rs. Crores)
1	Revamping of R&D yard to Railway standards by providing RRI for R&D yard and panel interlocking for individual cabins at VPT.	28.40
2	Repairs / Rehabilitation of LPG berth including mooring & breasting dolphins in the outer harbour.	4.39



Ongoing projects

S.No.	Name of the Project	Investment (Rs. Crores)
3	Extension of the existing Container terminal on DBFOT basis.	633.11
4	Providing New Fire Fighting Facilities suitable to the upgrading capacities of Berths OR-1 & OR-2 to accommodate 50,000 to 1,00,000 DWT vessels (Panamax vessels) as per OISD 156 guidelines in a phased manner Phase - I.	4.93



World Class Infra & Landlord Model – MIV 2030

Infrastructure Development

S.No.	Name of project	Estimated Cost (Rs. In Crores)	Date of Award	Targeted Completion	Status
1.	Installation of one mobile harbour crane	32.00	13.03.2020	31 st October 2021	Work is in progress
2.	Extension of existing container terminal on DBFOT basis (0.54 M TEUs)	633.11	02.03.2019	February, 2022	Work is in progress
3.	Improving the capacity utilisation of OR-1 & OR-II berths (5.25 M TPA)	178.50	11.9.2018	March, 2023	Work is in progress
4.	Laying of Conveyor from WQ3 &4 berths to Western sector	----	July, 2022	July, 2024	TEFR under preparation by IPRCL



World Class Infra & Landlord Model – MIV 2030

Connectivity & Storage

S.No.	Name of project	Estimated Cost (Rs. In Cr)	Date of award	Status
5.	Development of 4 lane connectivity from East break water road to Convent junction. (3.958 KM)	71.43	30 th September 2021	NHAI is in the process of finalising Bids.
6.	Development of flyover from Convent junction(Seahorse junction) to Dock area	253.72	30 th November 2021	<ul style="list-style-type: none">Revised DPR furnished by M/s. IPRCL has been forwarded to NHAI.NHAI to issue tender
7.	Improving / upgradation of 4 lane to 6 lane road for the Port Connectivity from Convent junction to Sheelanagar Jn.	275	30 th November 2021	<ul style="list-style-type: none">NHAI entrusted the Consultancy services for preparing DPR and same is in progress.



World Class Infra & Landlord Model – MIV 2030

Connectivity & Storage

S.No.	Name of project	Estimated Cost (Rs. In Cr)	Date of award	Status
8.	Development of World Class Truck Parking Terminal in 20 acres by port (O&M by third party)	51.70	Dec, 2021	<ul style="list-style-type: none">• NIT to be issued by 30th September 2021• Target date of Completion by December, 2022
9.	Construction of Covered Storage in Port area of size 400X40X17m including necessary drains, road and water supply	36.38	November, 2021	<ul style="list-style-type: none">• Tenders opened on 21.9.2021.• Target date of Completion by December, 2022
10.	Electrification of VPT Railway lines 38.00TKM	22.04	November, 2021	<ul style="list-style-type: none">• M/s. IPRCL called NIT on 26/08/2021• Date of opening on 04.10.2021• Likely date of Award by November, 2021



World Class Infra & Landlord Model

Connectivity & Storage

S.No.	Name of project	Estimated Cost (Rs. In Cr)	Date of award	Status
11.	Upgradation of track in East yard of VPT(6.70 KM)	16.33	December 2021	<ul style="list-style-type: none">Estimate stage.Target date of completion by Oct'2022.
12.	Provision of Electronic Interlocking by clubbing four cabins (North, south, Northwest and South west) of R&D yard and panel interlocking at 14 lever goomty in VPT	35.52	Dec' 2015	<ul style="list-style-type: none">Target date of completion by December 202175% of work completed
13.	Improvement to VPT railway tracks & rectification of Sharp curves	20.36	December 2021	<ul style="list-style-type: none">Estimate stage



National Infrastructure Pipeline (NIP) Projects

S.No.	Project Name	Total Project Cost (Rs Cr)	Mode of Implementation (EPC / PPP)	Status
1.	Extension of the existing container terminal on DBFOT basis (VCTPL Phase 2)	633.11	PPP	Work commenced on 2.3.2019 Likely date of completion by February, 2022. As per schedule work is in progress
2.	Improving the capacity utilisation of OR-I & OR-II berths in inner harbour	178.50	EPC	Work commenced on 11.9.2018 OR-III completed and commissioned on 09.01.2021. Likely date of completion by March, 2023. (including all finishing works and dredging for Phase-III)
3	Development of 4 lane Road connectivity from existing East Break water upto convent Jn.	71.43	EPC	LoA issued for phase-I to M/s. Sudarma Infra Tech by NHA. As per schedule work is in progress.



National Infrastructure Pipeline (NIP) Projects

S.No.	Project Name	Total Project Cost (Rs Cr)	Mode of Implementation (EPC / PPP)	Status
4	Development of flyover from sea horse junction to dock area.	253.72	EPC	<ul style="list-style-type: none">• NHAI has to initiate bidding process. Letter to HQ to expedite the process.
5	Cruise cum Coastal Cargo terminal.	96.05	EPC	<ul style="list-style-type: none">- NoC from NAVY obtained on 27.7.2021.- EC from SEIAA, MoFCC, Govt.of AP is received 26.10.2021.- Clearance from National Board for Wild Life (NBWL) is awaited.- 2nd call tender cancelled on 24-11-2021.- NIT is being issued separately for Berth and Terminal Building.



National Infrastructure Pipeline (NIP) Projects

S.No.	Project Name	Total Project Cost (Rs Cr)	Mode of Implementation (EPC / PPP)	Status
6	Mechanization of WQ-7&8 berths for Multiple cargoes.	288.47	PPP	<ul style="list-style-type: none">- Revised SFC, DCA & RFP submitted to the Ministry on 25.11.2021.- RFQ bid opening date on 01.12.2021.- SFC Meeting scheduled on 01.12.2021.
7	Mechanization of EQ-7 berth for Multiple cargoes.	200.99	PPP	<ul style="list-style-type: none">- SFC meeting held on 23.9.2021 and the same has been recommended by Ministry on 7.10.2021 for issuing of RFQ only.- RFQ hoisted on VPT Website on 11.10.2021. Last date of Bid submission on 29.11.2021. Bid Opening date on 01.12.2021.- Revised SFC, DCA & RFP being submitted to the Ministry.



ASSET MONETIZATION

Name of the project	Investment (Rs. In crores)	Capacity (MTPA)	Status
Mechanisation of EQ-6 berth	250.00	3.00	<ul style="list-style-type: none">- Pre-feasibility Report / DPR completion by November, 2021.- PPPAC / SFC / EFC clearance by May, 2022- Date of issue of RFP July, 2022- Date of Issue of LOA September, 2022- Environmental clearance February, 2023.- Award of concession April 2023- Date of completion of project by April 2025- Date of Commercial operation May, 2025



ASSET MONETIZATION

Name of the project	Investment (Rs. In crores)	Capacity (MTPA)	Status
Mechanization of WQ-6 berth	250.00	2.08	<ul style="list-style-type: none">- Pre-feasibility Report / DPR completion by October, 2021.- Date of RFP March, 2022- Date of Issue of LOA May, 2022- Environmental clearance October, 2022.- Award of concession December, 2022- Date of completion of project December, 2024- Date of Commercial operation by January, 2025